Hs - bids 155

Well located 155

Bid of J.T. Broughe accepted 155

Contract and Bond 158

Supplemental bid of Broughe 160 different pumps

Bonds description 162

Location Stand Pipe 163 4/22/95 to be in same blk as well

Change in pipeline 5/11/95 166 {have put a blk 6" west of this on Roanoke add others etc. Grade blk 34 c dirt taken out of well 2c/day

Monthly estimate 6/1/95 168 3869.88 contract / material 1405.83

Contract to flood ditches {173 {to settle H2O line trenches - apparently - on follow specs

Estimate 2 June 18/95 {173 contractor $12,481.04 labor & material

" Supplemental 7/8/95 174 " $1811.96 for supplemental work total 2013.28

July 12/95 175 — A.M. Turner rd 6.00 for stone & lettering at NW Blk

7/26/95 concerning Rumpit house 177 {released from plastering pump pit Told to install #24 galvanized cornice on bldg

8/2/95 request for extention of time filed by J.T. Broughe 177 from 8/11 to 9/1 action delayed to next meeting

8/6 Notice to J.T. Broughe deeper well (orig 60') - 5 from more etc 178 & 179

8/8 Estimate 4970.32 180

8/9 Extention of time extered to Aug 16th 180

8/12 first WW engineer hired W.B. Murphy 50.00/month 181

8/16 Supplemental estimate 1182.87 & 1064.59 supp 182

8/16 Extention of time to Sept 1st 182

8/21 purchased Mueller tapping machine 142.60 include steps etc 183 {Water works celebration Sept 17-18 & 19 Picnic fees sold due to go for expenses - include running etc Take all night

9/2/95 " " " to Sept 14th 184

9/25 Notice to Mr Broughe move it 187

Oct 7 " " " 3 days to get moving 189

Oct 10 " " 10 day to " " 190

Oct 22 Council Committee to get Pumps & machinery & to complete well 192

Oct 26 Resolution that city finish water works because contractor has not 192

10/28 Estimate mat. for house 198.29 stand pipe 303.17 etc 193

" Claims assumed by city 196 & 198

1/22/96 {Chas Bradshaw rd 200.00 for use of tools, clamshell, engine & boiler while completing NW 207
In relation to defective brick work NW engineer remove & rebuild 207

1/31/96 Plans for well covering changed from flat to hip roof & shingled instead of boards. 209

" Suit ordered commenced to Survey to 244

" Rossington Smith & Dallas employed in case 248

" Building Chimney 359 - 358 - 357 - 356

" Improvements 329 - 326 - 325

" Extending Pipeline 303

" Engineer to pump when 337

3/6/96 Price of standpipe pg 216 $2200.00 to Darby Bros.

other bills: Boilers 1349.00
Pumps 2048.00
Heater 225.00 to Rowell & Chase Machinery Co.

3/24/96 city purchase pipe & water commissioner
pg 221 to lay service pipe in the streets

I stopped at pg 233

Ord	book P	page	
330	Election for H_2O ext	1	Oct 1911 $21,000 of bonds
331	H_2O works ext bonds	3	Dec 1911 " bonds issued
335	authorize contract	21	extension — NOT DESCRIBED
352	service connections/rates	85	— require H_2O consumers to furnish at their expense — meters & maintain it in good repair; must pay H_2O co. [illegible] to set in the
353	H_2O rates	87	similar to #352
373	" "	119	
374	connection fees	121	
404	H_2O connection rates (repealed 374(sec 1)	184	
511	H_2O improvement bonds	367	May 1937 2 wells #1 & 2, approx 1 mile of 6" line $24,500 bonds
516	temporary rates	373	March 38 May thru Sept (can extend for 10¢/1000 $[illegible] [illegible])
535	extension bonds	394	Nov 1941 well or wells #3? $9000 bonds

Page

Minute Book B (8/30/1889 thru 1/6/04)

[illegible] 323 April 99 [illegible] Brought to remove his material stored on city property or sell to city.

418 July 24/02 contract for completion of Waterworks to G.E. Barney to build tunnel from City Well to pump pit $132.00